GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Rural Water Supply & Sanitation – Extension of Agreement Time (EOAT) from 14.11.2020 to 20.3.2021 without Liquidated Damages (LDs) for the work "Completion of incomplete CPWS Scheme to habitations in K.V.Palli, Kalakada and Kalikiri Mandals in Chittoor District" with an estimated cost of Rs.1500.00 lakhs under NABARD-RIDF-XXIV Grant – Accorded – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (RWS.II) DEPARTMENT

G.O.RT.No. 750 **Dated: 30-12-2020.**

Read the following:

1. G.O.Ms.No.8, PR & RD (RWS-I) Department, Dated:30.01.2017.
2. G.O. Rt. No.1066, PR & RD (RWS.II) Department, Dated: 07.09.2018.
3. G.O.Rt.No.354, PR, RD (RWS-II) Department, Dated:23.6.2020.
4. From the Engineer-in-Chief, RWS&S Department, Vijayawada, Letter No. AEE1/DEE/NABARD/KVPALLI/Chittoor/2018, Dated:07.12.2020.

****

O R D E R:

In the reference 3rd read above, Government have accorded EOAT from 14.5.2020 to 24.7.2020 i.e. 71 days without L.Ds duly taking into consideration of lock-down period due to Covid-19 from 20.3.2020 to 31.5.2020 and also granted EOAT from 25.7.2020 to 14.11.2020 i.e., 113 days without L.Ds duly taking into consideration of stoppage of work due to instructions of the Finance Department from 29.5.2019 to 18.9.2019. Government also granted EOAT for the remaining period from 14.11.2020 to 20.3.2021 with LDs for completing the work "Completion of incomplete CPWS to habitations in K.V.Palli, Kalakada and Kalikiri Mandals in Chittoor District".

2. In the reference 4th read above, the Engineer in Chief, Rural Water Supply & Sanitation, A.P., Vijayawada, has requested the Government to accord EOAT without LDs for a period of 127 days i.e from 14.11.2020 to 20.3.2021 (for which LDs have been imposed) for the work "Completion of incomplete CPWS to habitations in K.V.Palli, Kalakada and Kalikiri Mandals in Chittoor District" with an estimated cost of Rs.1500.00 lakhs as the delay cannot be attributed to the contractor.

3. Government, after careful examination of the matter, hereby accord Extension of Agreement Time (EOAT) from 14.11.2020 to 20.3.2021 without Liquidated Damages (LDs) for completing the work "Completion of incomplete CPWS to habitations in K.V.Palli, Kalakada and Kalikiri Mandals in Chittoor District" with an estimated cost of Rs.1500.00 lakhs sanctioned under NABARD-RIDF-XXIV Grant vide reference 2nd read above.

4. The Engineer-in-Chief, Rural Water Supply & Sanitation, Vijayawada, shall take further necessary action in the matter.

5. A copy of this order is available on the Internet can be accessed at www.ap.gov.in/goir.ap.gov.in.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Rural Water Supply & Sanitation, A.P., Vijayawada.
The Chief Engineer-II, Rural Water Supply & Sanitation, A.P., Vijayawada.
Copy to:
The O.S.D. to Hon'ble Minister (Panchayat Raj & Rural Development, Mines & Geology).
The P.S. to Principal Secretary to Government (PR & RD).
The Collector & District Magistrate, Chittoor District.
The Superintendent Engineer, Rural Water Supply & Sanitation, Chittoor District.
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER